

Global Challenges in New Build Applications Status of AP1000 Projects

Mike Corletti

Director, UK AP1000 Technical Integration and Licensing

June 2, 2016

AP1000 Plant – Key Attributes

Proven Technology and Innovative Passive Safety Systems

Passive safety replaces mechanical and electrical systems – harnesses natural forces like gravity, convection, and condensation to achieve safe shutdown



Delivery Certainty

Standard design, experience from current projects and modular construction enable “nth of a kind” delivery performance

Regulatory Certainty

Reviewed by multiple countries; first Generation III+ reactor to receive design certification from the U.S. NRC

AP1000 Plant: Safe, Simple and Standardized



©Sanmen Nuclear Power Company Ltd.

AP1000 Plant Site at Sanmen, China

- **Passive safety** replaces mechanical and electrical systems – harnesses natural forces like gravity, convection and condensation to achieve safe shutdown
- **Strong licensing pedigree** based on reviews in multiple countries; first and only Generation III+ reactor to receive design certification from the U.S. NRC
- **Simplified design and modular construction** provide a plant that is easier and less expensive to build, operate and maintain

Passive Safety Through Proven Technology


Passive Safety-Related Systems

- Use “passive” processes only, no active pumps, diesels,
- One-time alignment of valves
- No support systems required after actuation
- Greatly reduced dependency on operator actions

Active Defense in Depth-Related Systems

- Reliably support normal operation
- Redundant equipment powered by onsite diesels
- Minimize challenges to passive safety systems
- Not necessary to mitigate design basis accidents

Severe accident scenario effects are mitigated by in-vessel retention of the melted fuel



The AP1000 plant is designed to reduce or eliminate the chances of a core meltdown and explosion in situations where the plant experiences a total loss of power, similar to the accident at Fukushima.

The AP1000 PWR: Designed for Greater Project Certainty and Shorter Schedule

Modular construction means more work done in parallel

Factory production of modules



Transport Modules



On-site module assembly



Plant Operation



Plant Order

Site Survey and Preparation



Site Construction



Construction and module assembly



Shorter schedule – increased safety – improved quality



Photos © Sanmen Nuclear Power Company; Shandong Nuclear Power Company, Ltd; South Carolina Electric & Gas Company and Georgia Power Company. All rights reserved.

AP1000 Plant Modular Construction An Innovative Approach Unique in our Industry



**Improved Quality Control and Efficiency
Reduced Construction Schedule and Optimized Costs**

AP1000 Plant Experience Driving Global Delivery Certainty

- Eight **AP1000** units under construction
 - Four units in China (Sanmen and Haiyang)
 - Four units in the United States (Vogtle and V.C. Summer)



**Establishing delivery improvements
from eight units worth of experience**

Sanmen Site Progress: Time Lapse View

2009 to 2016



China Projects Recent Achievements

- Completed four Reactor Coolant Pump (RCP) installations at Sanmen 1 (fourth completed on March 1)
- First two RCP installations completed at Haiyang 1 on March 23 and 25; second set of RCPs delivered April 5 and installed on April 26
- Completed Cold Hydro Test at Sanmen 1 on May 26

Haiyang 1 First Two RCPs at Site – March 2, 2016



Sanmen 1 RCP Installation – February 2016



Photos © Sanmen Nuclear Power Company, Ltd.; Shandong Nuclear Power Company, Ltd., All rights reserved.

The Path to Completion: Next Milestones for Sanmen and Haiyang

RCP
Deliveries/
Installations



100% Power
Operation



Photos © Sanmen Nuclear Power Company Ltd. All rights reserved

U.S. Projects Updates

Vogtle Unit 3 Containment – March 2016



Vogtle 4 Turbine Building – February 2016



V.C. Summer 3 Shield Building – February 2016



V.C. Summer Site – Fall 2015



Photos © Georgia Power Company, South Carolina Electric & Gas Company. All rights reserved.

U.S. Projects Recent Achievements


- V.C. Summer
 - Unit 2 Shield Building layer F1 wedge concrete placed in February
 - Unit 2 Annex Building – concrete placed for two of three base slab sections in March
 - Unit 3 CA20 Part 1 lift and set completed in March

- Vogtle
 - Unit 3 Annex Building concrete placed in March
 - Unit 3 concrete fill of CA20 module completed in March
 - Unit 3 Shield Building concrete fill inside panels completed in March

V.C. Summer 2 Nuclear Island and Turbine Building – March 2016



Vogtle 3 Containment – March 2016



Westinghouse AP1000 PWR Regulatory Certainty

EUR confirms the **AP1000** plant can be **successfully deployed** in Europe (May 2007)


AP1000 plant amended design **approved** by NRC (December 2011)

UK regulators grant **Interim Design approval** (December 2011) – **Final Approval** planned March 2017

China licencing activities on-track, with **Final Safety Analysis Report (FSAR)** submitted to customer (2012)

Combined construction and operating licences (COL) approved for **Vogtle 3&4** site (February 2012) and **V.C. Summer 2&3** site (March 2012)

Canada (CNSC) Phase 2 Pre-Licence (2013)



Progress of Moorside Project: Adapting a Proven Delivery Model

- Maximise standardisation/minimise customisation of the AP1000 plant design to achieve delivery certainty
- Project adaptation in progress
 - Vogtle reference plant
 - Regulatory-driven change
 - 50 Hz incorporation
 - EU/UK/owner/site requirements
 - Product/delivery improvements from eight units worth of experience
- Generic Design Assessment (GDA)
 - Intensive effort focused on reaching convergence and closing out GDA issues
 - Scheduled to receive Design Acceptance Confirmation/Statement of Design Acceptability by March 2017 from HMG

Moorside Site



Drill Rig - Moorside Site



QUESTIONS???